

December 14, 2023

Mr. Leif Tolokken Manager, Water and Waste Programs Dairyland Power Cooperative 3200 East Avenue South La Crosse, WI 54601

Subject: Alma Off-Site Disposal Facility – Phase IV Landfill

2023 Annual Inspection by a Professional Engineer

Dear Mr. Tolokken:

This letter presents the results of the inspection of the Alma Off-Site Disposal Facility – Phase IV Landfill located in the town of Belvidere, Buffalo County, Wisconsin. Prior to the inspection TRC reviewed the permitting documents, the weekly inspection forms, the operational plans, and the documents posted on the publicly accessible website.

On November 16, 2023, BreAnne Kahnk, PE, of TRC Environmental Corporation (TRC) along with Todd Martin of TRC performed an on-site inspection of Dairyland Power Cooperative's (DPC) coal combustion residual landfill with Leif Tolokken and Brian Kalvelage of DPC. Attached to this letter are the inspection report and a photographic log to document the observed conditions.

Based on the documents reviewed and the site inspection, the landfill is designed, constructed, operated, and maintained consistent with good engineering practices. The site was being operated in a safe manner and there were no indications of structural weakness at the time of the inspection.

Sincerely,

TRC



BreAnne Kahnk, P.E.

Attachments: Landfill Inspection Checklist

Photographic Log

cc: Todd Martin – TRC Brian Kalvelage – DPC



SHEET	1	OF	5	

999 Fourier Drive, Suite 101 (53717) Madison, WI 608.826.3600

PROJECT/PROPOSAL NAME	PREPARED		CHECKED		PROJECT/PROPOSAL NO.
	By:	Date:	By:	Date:	
Dairyland Power Cooperative	B. Kahnk	12/01/2023	T. Martin	12/8/2023	525154.0000
Phase IV, Alma Off-site Disposal Facility					

Landfill Annual Inspection Report

Purpose:

This inspection checklist has been developed to meet the requirements for inspections by a qualified professional engineer for a coal combustion residual (CCR) landfill. This checklist exceeds the requirements for 40 Code of Federal Regulations 257.84(b) and s. NR 506.20(2). This inspection of the Alma Off-Site Disposal Facility Phase IV Landfill was performed by TRC Environmental Corporation on behalf of Dairyland Power Cooperative (DPC).

The goal of the inspection is to ensure that the design, construction, operation, and maintenance is consistent with recognized good engineering practices. In addition, the inspection looked for conditions of structural weakness or conditions that may affect the safe operation of the CCR unit.

The following were performed for the inspection of the CCR unit.

Review of Available Information:

The following documents were reviewed in preparation of the site visit.

- Fugitive Dust Control Plan (12/30/2022)
- Groundwater Monitoring Program (10/2017)
- Dust Control Report (12/2022)
- Post-Closure Plan (01/2023)
- Closure Plan (01/2023)
- Run-on and Run-off Control System Plan (10/2021)
- Annual Landfill Inspection Report (12/14/2022)
- Location Restrictions (5/2018)
- Weekly inspections performed by qualified personnel (11/8/2022 through 11/6/2023)
- WDNR CCR Annual Report (2/3/2023)
- WDNR Plan Modification (1/30/2023)

Comments on the Operating Record:

Electronic system that is well organized and accessible from the office at the landfill. Able to access weekly inspections, reports, and records of government notifications.



SHEET 2 OF 5

999 Fourier Drive, Suite 101 (53717) Madison, WI 608.826.3600

PROJECT/PROPOSAL NAME	PREPARED		CHECKED		PROJECT/PROPOSAL NO.
	By:	Date:	By:	Date:	
Dairyland Power Cooperative	B. Kahnk	12/01/2023	T. Martin	12/8/2023	525154.0000
Phase IV, Alma Off-site Disposal Facility					

Summary of the Site Conditions (based on document review):

DPC operates a CCR landfill (Alma Off-Site Disposal Facility Phase IV Landfill) located in the NE 1/4 of the NE 1/4 of Section 19 and portions of Sections 18 and 20, T21N, R12W, Town of Belvidere, Buffalo County, Wisconsin. The location of the Phase IV landfill is in a valley.

The Phase IV landfill is permitted through the State of Wisconsin (License #4126). To date, the liner system for Cells 1, 2A, 2B, 3A and 3B have been constructed. Final cover has been installed over a portion of Cells 1, 2A, and 2B. There is an interim geosynthetic cover over a portion of the CCR in Cells 2B, 3A and 3B. Cell 3B, the most recently constructed cell of the Phase IV landfill, was constructed during May through August 2015. The landfill construction includes a composite liner system, composite cover system, leachate collection system, leachate storage tank, and storm water controls (diversion berms, sedimentation basin, ditching, and downslope flumes).

Changes to the unit since the previous report:

Since the inspection in 2022, there has been continued placement of CCR into Cells 2B, 3A, and 3B. No additional temporary geosynthetic cover has been placed at the landfill. Small containment curb was installed near leachate loadout station.

Approximate volume of CCR in the unit at the time of the inspection: Approximately 1,322,200 cubic yards of CCR have been placed in the Phase IV landfill based on the November 13, 2023 topographic survey.

Visual Inspection:

A site visit and visual inspection were performed by BreAnne Kahnk and Todd Martin (TRC Environmental Corporation) on November 16, 2023

Time arrived on site: 10:30 a.m.					
Time departed from site: 12:10 p.m.					
DPC Personnel Present: Leif Tolokken & Brian Kalvelage					
Neather Conditions: sunny partly cloudy 60s windy					

Summary of Items Visually Inspected: Electronic operating record, weekly inspection forms, sedimentation basin, perimeter berms and access road, perimeter run-on controls including stormwater channels, outlets, culverts; final cover areas including diversion berms and vegetation; working area conditions; surface condition at the leachate collection tank and leachate transfer manholes; and flow into leachate tank.

Site Operations during Inspection: CCR placement occurred during the site visit.



	SHEET	3	OF	5
999 Fourier Drive, Suite 101 (53717) Madison, WI 608.826.3600				

PROJECT/PROPOSAL NAME	PREPARED		CHECKED		PROJECT/PROPOSAL NO.
	By:	Date:	Ву:	Date:	
Dairyland Power Cooperative	B. Kahnk	12/01/2023	T. Martin	12/8/2023	525154.0000
Phase IV, Alma Off-site Disposal Facility					

Appearance of structural conditions:

Appearance of structural conditions:		
Final Cover Conditions (Cell 1, 2A, and 2B areas):		
Vegetation Condition: In general, the cover system had	l a dense, well-	established stand of
native prairie vegetation present. Small localized areas	of sparse vege	etation were observed on
the final cover over Cell 1. In these areas TRM materia	l was observed	underneath the
vegetation.	_	_
Evidence of Erosion:	Yes:	None: X
Evidence of slumping, sloughing, or slope distress:	Yes:	None: X
Evidence of seepage:		None: X
Comments: Well maintained. Ensure that all vehicles of	continue to stay	on access road to
minimize impacts to the toe of final cover slope.		
Perimeter Berm:		
Vegetation Condition: Dense vegetation, native prairie.	_	_
Evidence of Erosion:	Yes:	None: X_
Cracking along crest: Access Road along crest	Yes:	None: X
Evidence of slumping, sloughing, or slope distress:	Yes:	None: X
Evidence of seepage:	Yes:	None: X
Phase Delineation Berms: Exposed geomembrane in g	ood condition,	sufficient clearance for
containing runoff within the cell.		
Comments: Exposed geomembrane not showing signs	of deterioration	n or damage. Care
should be taken during ash placement so that ash does	not pile up alor	ng the delineation berm
and freeboard for any liquids is maintained.	_	_
Stormwater Controls:		
Run-on Controls: <u>Diversion berms and grading provide</u>	adequate drair	nage away from open
areas.	adoquate aran	ago away nom opon
Perimeter Drainage Ditches: Erosion prevented	d by vegetation,	areas around inlets are
clear and protected by stone. Minor amount of		
drainage ditches.		
Comments: Continue to keep drainage ditches	clear. Continue	e to monitor ditches for
woody vegetation and clear the vegetation when		
time.		



SHEET 4 OF 5	
--------------	--

999 Fourier Drive, Suite 101 (53717) Madison, WI 608.826.3600

PROJECT/PROPOSAL NAME	PREPARED		CHECKED		PROJECT/PROPOSAL NO.
	By:	Date:	Ву:	Date:	
Dairyland Power Cooperative	B. Kahnk	12/01/2023	T. Martin	12/8/2023	525154.0000
Phase IV, Alma Off-site Disposal Facility					

Run-off Controls: Final Cover

Diversion Berms: Good condition. Well-maintained with good vegetative cover, no erosion observed, and clear of obstructions. Small localized areas with sparce vegetation were observed on the final cover over Cell 1. TRM was observed under the sparse vegetation in these areas.

Comments: Overseed areas with sparce vegetation. Continue to monitor to ensure adequate vegetation growth.

Downslope Flumes: Well-maintained; outlets were cleared of vegetation and good rock protection present. Drains down to perimeter ditches were clear.

Ditching: No erosion observed, clear, good slope. No standing water observed.

Comments: Stormwater controls are well-maintained at the site. Good drainage and conveyance to the sedimentation basin, no obstructions observed. Check dams along perimeter ditching in good condition. Good stand of vegetation in diversion berms and perimeter ditching. Continue to monitor ditches for woody vegetation and clear the vegetation when observed. No other concerns at this time.

Sedimentation Basin No. 1:

Outlets Operational: Yes, clear, no debris and not deformed; stone filter visible at base

Culverts Operational: Yes, clear, inlet and outlet protection for culverts

Comments: Basin was dry, no standing water. Continue to monitor vegetation.

Operating Conditions:

Changes in Operation since the previous annual inspection: No significant changes in site operations.

Access Road Conditions:

Durable paved, well groomed. New material was recently placed on portions of the perimeter access road. Site should confirm that all vehicles stay entirely on access roads to avoid disturbances along the toe of the final cover slope. Very minor tracking of ash was observed at the egress from Phase IV. No tracking was observed on the remainder of access road.

Comments: Sweep landfill egress as needed, especially following rain events.

Landfill Operations:

Temporary Storm Water Controls: <u>Diversions and grading to prevent runoff, slopes maintained to provide sufficient freeboard to maintain containment.</u> Continue to monitor waste placement to ensure sufficient freeboard is maintained along the delineation berm.

Working Face Conditions: <u>Waste placement occurring</u>; <u>operational face is well maintained</u>. <u>Working face was dry</u>.

Access roads: Good condition.



				SHEET	5 OF 5
999 Fourier Drive, Suite 101 (53717) Madis	son, WI 608.82	26.3600			
PROJECT/PROPOSAL NAME	PREPARED		CHECKED		PROJECT/PROPOSAL NO.
Dairyland Power Cooperative Phase IV, Alma Off-site Disposal Facility	By: B. Kahnk	Date: 12/01/2023	By: T. Martin	Date: 12/8/2023	525154.0000
Fugitive Dust Observed:			Yes:	<u>X</u> N	No:
Comments: Winds gust	<u>s were stro</u>	<u>ng and wir</u>	<u>ndborne dus</u>	t was obse	erved during site visit.
TRC discussed with DP0	C that the e	exposed fa	ces of the la	ndfill need	led to be wetted to
mitigate dusting during t	<u>his windy d</u>	ay, with ar	nomalously l	high wind g	gusts. Water truck
at site was not functioning	ng at the tin	ne and rep	airs to the tr	uck were i	underway. DPC
noted that an offsite wat	<u>er truck wa</u>	s being mo	obilized to th	<u>ne site to a</u>	ddress the dusting.
Leachate Management: No lea	chate pond	lina observ	ed within ce	ell. Vertica	I sand
drains/chimneys inside Cell 2B	=				
the surface. Leachate was obse					
Ash Tracked Out on Access Ro	ad?	Yes:	None	e: <u>X</u>	
Leachate Collection System: V	Vell mainta	ined at sur	face.		
Pipe Cleanouts: Acces	sible, recer	ntly jetted,	protected by	/ bollards,	name tags in place.
Tank: Controls are acce	ssible and	appear op	erational		
Loadout Area: Accessil	ole and ope	erational.	Leachate loa	adout activ	ities were occurring
during the site visit.	-				
Comments: Appears to	be a well-ı	maintained	l system use	ed for daily	site operations.
Conditions that may potential	lly impact	safety: <u>N</u>	lone observe	ed.	
Observed Deficiencies and Pr	oposed C	orrective .	Actions: D	ousting was	s observed during
the site visit. A working water tr	uck needs	to be avai	lable on site	or be able	to be brought to the
site during dry and windy condit	ions. DPC	brought in	another wa	iter truck fo	ollowing the site visit
to manage the dusting.					
Future Action:					
 Continue monitoring and mai 	ntenance o	f stormwa	ter controls.		
 Continued implementation of 	dust contro	ol practices	S		
 Continue to monitor vegetation 	n for signs	of displac	ement or dis	<u>sturbance.</u>	_
 Overseed localized areas wit 	h sparce ve	egetative c	over.		
 Continue to sweep landfill egress as needed, especially following rain event 					



Client Name:

Dairyland Power Cooperative

Site Location:

Phase IV Landfill
Alma Off-Site Disposal Facility

Project No.:

525154.0000

Photo No.

Date

11/16/2023

Description:

1

Asphalt paved site entrance road looking towards the entrance to the facility.



Photo No.

Date

2

11/16/2023

Description:

Sedimentation Basin 1 outlet. Vegetation established at the base. Gravel placed surrounding base of outlet pipe. No distressed vegetation or sloughing observed in the sideslopes. No standing water observed.





Client Name:

Dairyland Power Cooperative

Site Location:

Phase IV Landfill
Alma Off-Site Disposal Facility

Project No.:

525154.0000

 Photo No.
 Date

 3
 11/16/2023

Description:

Perimeter road is well maintained and provides access around the landfill. Leachate headwell protected by bollards. In background of photo, vegetation established on Area 1 and Area 2 final cover.



Photo No. Date
4 11/16/2023

Description:

CCR filling area showing Cell 3 delineation berm. Sufficient space and berm height provided to control runoff within the landfill. In the foreground of the photo, the temporary white geosynthetic cover is visible with ballast materials to protect from wind uplift.





Client Name:

Dairyland Power Cooperative

Site Location:

Phase IV Landfill
Alma Off-Site Disposal Facility

Project No.:

525154.0000

Photo No.

5

Date 11/16/2023

Description

Perimeter drainage ditch with rock check dam.



Photo No.	Date
6	11/16/2023

Description:

Box culvert to improve storm water conveyance around perimeter of site. Grouted riprap protects sideslopes at transition. No obstructions observed in the perimeter ditch or at conveyance structures.





Client Name:

Dairyland Power Cooperative

Site Location:

Phase IV Landfill
Alma Off-Site Disposal Facility

Project No.:

525154.0000

Photo No. 7

Date 11/16/2023

Description:

Active filling area of the landfill (Cell 3A and 3B). Phase delineation berm in the foreground. No evidence of unstable conditions.



Photo No.

11/16/2023

Date

8 Description:

Riprap ditch protection in perimeter ditch. Vegetative growth not impacting performance. Dense vegetation is established around ditch and ditch is clear of obstructions.





Client Name:

Dairyland Power Cooperative

Site Location:

Phase IV Landfill
Alma Off-Site Disposal Facility

Project No.:

525154.0000

Photo No. Date
9 11/16/2023

Description:

Asphalt paved access road at entrance filling area. Minor tracking, primarily from recently installed access road base at egress from Phase IV.



 Photo No.
 Date

 10
 11/16/2023

Description:

Wheel shakers installed at egress of Phase IV Landfill to minimize tracking.





Client Name:

Dairyland Power Cooperative

Site Location:

Phase IV Landfill Alma Off-Site Disposal Facility Project No.:

525154.0000

Photo No. Date 11

11/16/2023

Description:

Leachate tank surface features; clear, accessible, and in good working order. Observed leachate flowing into the tank.

